



EAST GARDEN GROVE-WINTERSBURG CHANNEL PROJECT

Warner Avenue to Goldenwest Street, Huntington Beach

Current Stats


OC Public Works is on the job and making progress in the East Garden Grove-Wintersburg Channel. We're working to improve flood control protection for your community.

23%



Construction is now 23% complete and the Project is on schedule to finish by Summer 2022.

9,700
LINEAR FEET



Sheet piles are driven into the ground to fortify the levee and increase flood capacity.

So far, we've installed 9,700 linear feet of sheet piles, weighing 7,024 tons!

Upcoming Activities

Soil Mixing Ground Improvements

What's that stack? New equipment has been mobilized to the site for the soil-cement mixing ground improvement work to fortify the levee between the sheet piles. New equipment visible between Springdale and Edwards St. include cement mixing silos and drill rigs. This work begins in early May.

Sheet Pile Driving

Sheet pile driving using the blue, silent pile driver will continue in Segments 3, 4, 5 and 6.



Roadway Work

Future temporary closures are anticipated at Springdale and Edwards St. during Summer 2021. Additional notification and detour details will be provided to residents prior to beginning this work.

CONTACT INFORMATION



Larry Quach



(714) 856-4533



ProjectInfo@ocpw.ocgov.com



ocpublicworks

VISIT US ONLINE @ ocpublicworks.com/EGGW